

(A) ALL WORKS IN PROGRESS (Works within stipulated period of completion)

WORKS IN PROGRESS (Works within stipulated period of completion)

Report for: July, 2017

(All amounts in lakhs)

S. No.	Name of work / Contract	Location	Client	A/A & E/S	Details of Agmt. Amt. and No.	Date of award of contract	Date of start	Stipulated date of completion	Target date of physical completion
1	2	3	4	5	6	7	8	9	10
<b>CED-I</b>									
1	Providing movable stainless steel barricades at NZP, New Delhi.	Delhi	NZP	4.68 Dt. 20.04.17	3.09 2/17-18	22.05.17	Dt. 02.06.17	01.08.17	12.08.17
2	Consultancy to provide structural solution for Goral house in NZP, New Delhi.	Delhi	NZP	1.06	01/AE/17-18	21.06.17	04.07.17	03.10.17	03.10.17
3	A/R & M/O of residential building in NZP, New Delhi. (SH:- Labour for day to day works)	Delhi	NZP	In anticipation	3/17-18	30.06.17	11.07.17	10.07.18	10.07.18
4	Renovation of Visitor's Shelter, Repainting of Visitor's Chairs/Benches, renovation of washroom, floor tiles and foot mats in Director office and in all beats, putting vertical blinds & palmate in the office of Joint Director, at NZP, New Delhi.	Delhi	NZP	4.93+4.95 Dt. 30.05.17	9.09	04.07.17	14.07.17	13.09.17	13.09.17
5	Renovation of C-4 Staff Quarter, Fixing floor tiles in Type - C Quarters, Development of park/garden near staff gate in NZP, New Delhi.	Delhi	NZP	4.77+4.98+4.99 Dt. 30.05.17	10.03	04.07.17	14.07.17	13.09.17	13.09.17
6	A/R & M/O of residential and non-residential building in NZP, New Delhi during 2017-18. (SH:- Supply of material)	Delhi	NZP	In anticipation	4.01	28.06.17	08.07.17	07.08.17	07.08.17
7	Consultancy service for comprehensive planning & designing for c/o Musesum building comp. for NMNH at Bhairon Marg, Purana Quila, New Delhi. (Rs. 4.375 crore for consultancy)	Delhi	NMNH	438.00 Dt. 10.07.15	297 36/15-16	21.01.16	31.01.16	30.08.19	30.08.19
8	Construction of Zonal Office Building for CPCB at Bhopal, M.P. (Civil and Electrical Work)	Bhopal	CPCB	659.36 Dt. 10.11.16	344.22 01/17-18	10.04.17	02.06.17	01.06.18	01.06.18
9	Colour washing in Type VI Residential Quarter of R.O. Bhopal	Bhopal	R.O.	1.68 Dt. 11.05.17	1.57	01.07.17	10.07.17	09.09.17	09.09.17
<b>CED-II</b>									
1	C/o International Hostel for wild life institute of india , Dehradun. SH: Civil & Elect works.	Dehradun	WII	AA & ES of Rs. 304 lacs vide No.22-2/2013- WL-I Dated 30/03/2016	Rs. 209.14	12.01.17	27.01.17	26.10.17	26.10.2017
2	C/o Guest House for Visiting Scientists for WII, Dehradun. SH: Civil & Elect works.	Dehradun	WII	AA & ES of Rs. 139 lacs vide No.22-2/2013- WL-I Dated 30/03/2016	Rs. 71.46	31.01.17	15.02.17	14.11.17	14.11.17
3	Construction of VVIP Guest House of GBPIHED at Kosi Katarmaal, Almora	Almora	GBPI	Rs.88,31,900/- No. 15/08/2016CS- I Dated 01.08.2016	73.98	17.02.17	04.03.17	03.09.17	03.09.17
4	Misc. Repair works at the Training Hostel of FSI Kaulagarh Road Uttrakhand. SH: Renovation of VIP suits & internal painting works.	Dehradun	FSI	No. 9-2/2006- PartB (Buildg) 2470 dated 23.12.2016 Rs.41,39,200/-	7.37	28.4.17	13.5.17	12.8.17	12.8.17
5	Construction of driver room for FSI at Dehradun, Uttrakhand.			No. 9-2/2006- PartB (Buildg) 2070 dated 21.11.2016 Rs.5,94,100/-	4.65	28.4.17	13.5.17	12.8.17	12.8.17
6	Providing Air-conditioning another Misc. works in UNESCO (C2C) building at WII at Deradun. ( SH: P/F False ceiling etc.)	Dehradun	WII	T/15-7/4/2014- WII Dated 09.06.2017 Rs. 58.25	23.48	21.07.2017	05.08.2017	04.12.2017	04.12.2017

S. No.	Name of work / Contract	Location	Client	A/A & E/S	Details of Agmt. Amt. and No.	Date of award of contract	Date of start	Stipulated date of completion	Target date of physical completion
1	2	3	4	5	6	7	8	9	10
7	Provision of connecting corridor and approach road for UNESCO (C2C) Building at WII, Dehradun.	Dehradun	WII	T/15-7/4/2014- WII Dated 09.06.2017 Rs. 17.61	12.39	21.07.2017	05.08.2017	04.11.2017	04.11.2017
<b>CED-III</b>									
1	C/o additional staff quarters at FSI residential complex, Doresanipalya, Bangalore (Type III - 3 Nos and Type IV - 2 Nos) SH : Preparation of architectural, structural, services drawings and detailed estimate.	Bangalore	FSI	3.69 17.02.2017	81200	18.04.2017	18.04.2017	NA	31.08.2017
<b>WORKS IN PROGRESS (Works Beyond stipulated period of completion)</b>									
<b>CED-I</b>									
1	Repair of damaged roof Swamp Deer enclosure in beat No.15 and renovation of Sikka Deer and Sikka Deer enclosure and providing and removing of malwa from Zoo campus in NZP, New Delhi.	Delhi	NZP	12.93Dt. 22.07.16	5.52 32/16-17	24.08.16	31.08.16	30.10.16	15.08.17
2	Providing gates in Jaguar enclosure in beat No.8.	Delhi	NZP	9.30 Dt. 30.06.16	6.36 34/16-17	24.08.16	31.08.16	30.10.16	30.08.17
	Raising height of wall in Giraffe enclosure in beat No.14.								
	Providing and laying water pipe line in Indian Elephant enclosure for providing shower.								
	Renovation of baboon house and providing keeper"room in NZP,New Delhi.								
3	Renovation of APCCF Toilet at FF in Regional Office at Bhopal.	Bhopal	RO	2.75 Dt. 12.01.17	2.02	11.04.17	21.04.17	20.06.17	10.08.17
4	P/f mosquito proof wire mesh door shutters in type-II, III, V, VI quarters in residential campus of R.O. Bhopal.	Bhopal	RO	4.65 Dt. 12.01.17	4.67	11.04.17	21.04.17	20.06.17	10.08.17
5	P/f M.S. Sheet lining with existing railing already fitted on compound wall in residential campus of R.O. at Bhopal.	Bhopal	RO	2.436 Dt. 12.01.17	2.17	10.04.17	20.04.17	19.06.17	10.08.17
6	Renovation of APCCF room in R.O. at Bhopal.	Bhopal	RO	4.745 Dt. 24.03.17	3.74	11.04.17	21.04.17	20.06.17	10.08.17
<b>CED-II</b>									
1	C/o Visiting scinetist hostel for ZSI dehradun. SH: Civil & Electrical work.(B.alance Work)	Dehradun	ZSI	No.08/22/2014- CSZ dated 24.11.2014 Rs.98.46	Rs. 53.24	29.08.16	13.09.16	12.02.17	31.08.17
2	C/o building and services for Garhwal unit of GBPIHED at Sri Nagar, Garhwal SH: Consultancy for Dev. of architectural and land scaping drawing	Garhwal	GBPI	Rs. 7.21 dated 15.10.2014	Rs.5.60	10.09.15	20.09.15	19.01.16	31.08.17
3	Construction of temporary gellery for NMNH at BGIR Noida. SH: Civil & electrical works.	NOIDA	NMNH	1(18)/2016- 17/NMNH/Am n. Dated 27.09.2016	65.97	28.02.17	10.03.17	09.05.17	31.08.17
<b>CED-III</b>									
Nil									